

















Ид.		Режим задачи	Название задачи	Длительность	Начало	Окончание	Кв. 4, 2020 Окт	Ноя	Дек	Кв. 1, 2021 Янв	Фев	Мар	Кв. 2, 2021 Апр
1			График ППР CityLife	481 дней	Вт 01.12.20	Вт 04.10.22							
2			Земляные работы	23 дней	Вт 01.12.20	Чт 31.12.20							
3			С1	7 дней	Вт 01.12.20	Ср 09.12.20							
4			С2	7 дней	Чт 10.12.20	Пт 18.12.20							
5			П1	9 дней	Пн 21.12.20	Чт 31.12.20							
6			Сваи	42 дней	Чт 10.12.20	Пт 05.02.21							
7			С1	15 дней	Чт 10.12.20	Ср 30.12.20							
8			С2	25 дней	Пн 21.12.20	Пт 22.01.21							
9			П1	26 дней	Пт 01.01.21	Пт 05.02.21							
10			Фундаменты	81 дней	Чт 31.12.20	Чт 22.04.21							
11			С1	24 дней	Чт 31.12.20	Вт 02.02.21							
12			С2	24 дней	Ср 03.02.21	Пн 08.03.21							
13			П1	17 дней	Ср 31.03.21	Чт 22.04.21							

